

**Rashtriya Sam Vikas Yojana (RSVY)**

**Name of the District** : **Lawngtlai**  
**Name of the State** : **Mizoram**  
**Name of CEO/Collector of the District** : **C. Ralkapa**  
**Statement for the quarter ended** : **31.3.2007**

**Statement I – District Level Information**

**I. Financial and Physical Progress on quarterly basis**

**A. Details of release of funds/ installments by GoI to State Govt.**

( Rs inlaks )

Sl/No	Name of the Project	Total amount Sanctioned	Installment released during the quarter		Cumulative amount. Released to the State Govt. As at the end of reporting quarter	
			Date	Amount(Rs)	No. of Installments	Amount(Rs)
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>
	RSVY	4,500.00		750.00	Fourth	3,000.00

**B. Released of funds by State Govt. to the DRDA***(Rupees in Lakh)*

Sl/No	Name of the Project	Amount Sanctioned	Cumulative amount Received from GoI	Amount released to DRDA during the quarter		Cumulative amount released to DRDA as at the end of reporting quarter	
				Date	Amount(Rs)	Amount(Rs)	Remarks
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
	RSVY	4500	3,000	Nil	Nil	3,000	The fund released was drawn in AC Bill with a limited adjustment period of two months.

**C. Released of fund by DRDA to the implementing agency**

Sl/No	Name of the Project	Amount Sanctioned	Amount received from State Govt.	Amount released to implementing agency by DRDA		Cumulative amount released to implementing agency as at the end of the reporting.	
				Date	Amount (Rs)	Amount (Rs)	Remarks
1	2	3	4	5	6	7	8
				Exact dates cannot be given as moneys were with drawn in bulk as per sub total shown below			
<b>1.</b>	<b>AGRICULTURE AND ALLIED</b>						
A.	<u>LAND DEVELOPMENT:</u>						Completed satisfactorily
	<b>1) By Manual</b>						Completed satisfactorily
	i) Chhotakisury	2.00	Nil	22/3/2007	2.00	2.00	
	ii) Lambasora	3.50	Nil	22/3/2007	3.50	3.50	
	iii) Ugadasury	3.50	Nil	22/3/2007	3.50	3.50	Completed satisfactorily
	iv) Parva	3.50	Nil	22/3/2007	3.50	3.50	Completed satisfactorily
	v) Dursora	2.50	Nil	22/3/2007	2.50	2.50	Completed satisfactorily
	vi) Silsora	2.00	Nil	22/3/2007	2.00	2.00	Completed satisfactorily
	vii) Kawrung	3.50	Nil	22/3/2007	3.50	3.50	
	viii) Jaruldubasora	3.50	Nil	22/3/2007	3.50	3.50	Completed satisfactorily
	<b>Sub - Total of 1</b>	<b>24.00</b>			<b>24.00</b>	<b>24.00</b>	

<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
	2) By Machine						Completed satisfactorily
	i) Longpuighat Batbonia & Golasury	4.50	Nil	22/3/2007	4.50	4.50	
	ii) Diltlang	20.00	Nil	22/3/2007	20.00	20.00	Completed satisfactorily
	iii) Chamdur Valley	40.00	Nil	22/3/2007	40.00	40.00	Completed satisfactorily
	<b>Sub - Total of 2</b>	<b>64.50</b>	Nil	22/3/2007	<b>64.50</b>	<b>64.50</b>	Completed satisfactorily
	<b>3) Fishery Development</b>	15.00	Nil	22/3/2007	15.00	15.00	
	<b>4) Irrigation</b>	<b>15.00</b>			<b>15.00</b>	<b>15.00</b>	Completed satisfactorily
	i) Kurbalovasora	20.00	Nil	22/3/2007	20.00	20.00	Completed satisfactorily
	<b>Sub - Total of 4</b>	<b>20.00</b>			<b>20.00</b>	<b>20.00</b>	
	<b>TOTAL OF 1</b>	<b>123.50</b>			<b>123.50</b>	<b>123.50</b>	
<b>2.</b>	<b>HUMAN DEVELOPMENT</b>						
	A. <u>CONSTRUCTION OF EDUCATION</u>						
	i) Completion of SK. Chakma Public Library, Kamalanagar	5.00	Nil	22/3/2007	5.00	5.00	
	ii) Completion f Doloram Girls' Hostel, Kamalanagar	5.00	Nil	22/3/2007	5.00	5.00	
	iii) Completion of Radhamon H/S	2.00	Nil	22/3/2007	2.00	2.00	
	iv) Kamalanagar Higher Secondary School.	10.00	Nil	22/3/2007	10.00	10.00	
	v) Kamalanagar Girls' Hostel.	8.00	Nil	22/3/2007	8.00	8.00	
	<b>Sub - Total of A</b>	<b>30.00</b>			<b>30.00</b>	<b>30.00</b>	

<i>1</i>	<i>2</i>		<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
	<b>B.</b>	<b><u>SCHOOL FURNITURES/BUILDING</u></b>						
	i)	District Computer School, Lawngtlai	3.00	Nil	22/3/2007	3.00	3.00	Completed Satisfactorily
	ii)	JNV School, Sihtlangpui	7.00	Nil	22/3/2007	7.00	7.00	Completed Satisfactorily
		<b>Sub - Total of B</b>	<b>10.00</b>			<b>10.00</b>	<b>10.00</b>	
		<b>TOTAL OF 2</b>	<b>40.00</b>			<b>40.00</b>	<b>40.00</b>	
<b>3.</b>	<b>SOCIAL INFRASTRUCTURE</b>							Completed Satisfactorily
	A.	<b><u>RECREATION FACILITIES</u></b>						
	1	<b>Playground</b>						
	i)	District Playground L - I	10.00	Nil	22/3/2007	10.00	10.00	Completed Satisfactorily
	ii)	Vathuampui Playground	5.00	Nil	22/3/2007	5.00	5.00	Completed Satisfactorily
	iii)	Diltlang Playground	5.00	Nil	22/3/2007	5.00	5.00	Completed Satisfactorily
	iv)	Bungtlang 'S' Playground	10.00	Nil	22/3/2007	10.00	10.00	Completed Satisfactorily
	v)	Mampui Playground	2.00	Nil	22/3/2007	2.00	2.00	Completed Satisfactorily
	vi)	Maintenance of YLA Playground	2.00	Nil	22/3/2007	2.00	2.00	
		<b>Sub - Total of A</b>	<b>34.00</b>	Nil	22/3/2007	<b>34.00</b>	<b>34.00</b>	
				Nil	22/3/2007			Completed Satisfactorily
				Nil	22/3/2007			Completed Satisfactorily
				Nil	22/3/2007			Completed Satisfactorily
				Nil				Completed Satisfactorily

<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
	<b>B. <u>RURAL WATER SUPPLY</u></b>						
	i) Vathuampui WSS	15.00	Nil	22/3/2007	15.00	15.00	Completed Satisfactorily
	ii) Kawlchaw 'W'	5.00	Nil	22/3/2007	5.00	5.00	Completed Satisfactorily
	iii) Water Tank (Cistern)	7.50	Nil	22/3/2007	7.50	7.50	Completed Satisfactorily
	iv) Water Tank at Navodaiya Vidyalaya School Sihtlangpui	10.00	Nil	22/3/2007	10.00	10.00	Completed Satisfactorily
	<b>Sub - Total of B</b>	<b>37.50</b>			<b>37.50</b>	<b>37.50</b>	
	<b>C. <u>COMMUNITY ASSETS</u></b>						
	i) Bazarshed at Kukurdulaya	4.00	Nil	22/3/2007	4.00	4.00	Completed Satisfactorily
	ii) Lawngtlai Bazarshed	40.00	Nil	22/3/2007	40.00	40.00	Completed Satisfactorily
	iii) Conference Hall on DRDA's new Building	10.00	Nil	22/3/2007	10.00	10.00	Completed Satisfactorily
	iv) Completion of MHIP's Building	4.00	Nil	22/3/2007	4.00	4.00	Completed Satisfactorily
	v) MUP's Building	3.00	Nil	22/3/2007	3.00	3.00	Completed Satisfactorily
	vi) MJA Press Club	4.00	Nil	22/3/2007	4.00	4.00	Completed Satisfactorily
	vii) Railway out Agency building at Transport Department Complex, Lawngtlai.	2.00	Nil	22/3/2007	2.00	2.00	Completed Satisfactorily
	viii) Community Informatic Centre, Bungtlang 'S'.	5.00	Nil	22/3/2007	5.00	5.00	Completed Satisfactorily
	ix) Rest House at Longpuighat	10.00	Nil	22/3/2007	10.00	10.00	Fully Utilized
	x) Water Reservoir for rain water harvesting at DC's Complex, Chawnhu.	20.00	Nil	22/3/2007	20.00	20.00	Completed Satisfactorily
	<b>Sub - Total of C</b>	<b>102.00</b>			<b>102.00</b>	<b>102.00</b>	
	<b>TOTAL OF 3</b>	<b>173.50</b>			<b>173.50</b>	<b>173.50</b>	

<i>1</i>	<i>2</i>		<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
<b>4.</b>	<b>HEALTH</b>							
	<b>A.</b>	<b>RENOVATION OF BUILDING</b>	6.00	Nil	22/3/2007	6.00	6.00	Completed Satisfactorily
		<b>TOTAL OF 4</b>	<b>6.00</b>			<b>6.00</b>	<b>6.00</b>	
<b>5.</b>	<b>ROAD</b>							
	i)	Vaseitlang to Borakabukali - Kukurdulaya	50.00			50.00	50.00	Completed Satisfactorily
	ii)	Internal road at Borapansury	30.00			30.00	30.00	Completed Satisfactorily
	iii)	Internal road at Kamalanagar	40.00			40.00	40.00	Completed Satisfactorily
	iv)	Lawngtlai - Tuipui Ferry	20.00			20.00	20.00	Completed Satisfactorily
	v)	Black topping of Kawlchaw balu road	13.00			13.00	13.00	Completed Satisfactorily
	vi)	Quary road at AOC, Lawngtlai	4.00			4.00	4.00	Completed Satisfactorily
	vii)	A/Road to LIKBK Hospital College veng	5.00			5.00	5.00	Completed Satisfactorily
	viii)	Internal road at Lawngtlai	80.00			80.00	80.00	Completed Satisfactorily
	ix)	Chawngte 'P' to Sakeilui	10.00			10.00	10.00	Completed Satisfactorily
	x)	R.D Road from Chritian Hospital to S.P Complex L - I with culvert and retaining wall at ST. Biakmuana's House.	16.00			16.00	16.00	Completed Satisfactorily
	xi)	Boldering & Black topping of Internal road within DIET Complex.	4.00			4.00	4.00	Completed Satisfactorily
	xii)	Metalling & Black topping of approach Road to SDO (S) qtr PD qtr, E.O qtr upto Baptist Church, Electric veng.	6.00			6.00	6.00	Completed Satisfactorily
	xiii)	Metalling of Road from Telecom Office to Vengpui field L-I	4.00			4.00	4.00	Completed Satisfactorily

1	2		3	4	5	6	7	8
	xiv)	Construction of Bridge over Dillui at Ngengpui village	25.00			25.00	25.00	Completed Satisfactorily
	xv)	Pavement of S.P Complex Internal Road including Black topping.	9.00			9.00	9.00	Completed Satisfactorily
	xvi)	Pavement of Internal Road of Police Complex at Longpuighat with Culvert including black topping.	2.00			2.00	2.00	Completed Satisfactorily
	xvii)	Culvert near NK. Chakma's residence, Kamalanagar.	3.50			3.50	3.50	Completed Satisfactorily
	xviii)	Culvert near GC. Chakma's residence, Kamalanagar.	3.50			3.50	3.50	Completed Satisfactorily
	xix)	Culvert near Shanti Vihar, Kamalanagar.	6.00			6.00	6.00	Completed Satisfactorily
	xx)	PWD Road to Lipha, Balu Road	25.00			25.00	25.00	Completed Satisfactorily
	xxi)	Chawnhu Road.	20.00			20.00	20.00	Completed Satisfactorily
		<b>TOTAL OF 5</b>	<b>376.00</b>			<b>376.00</b>	<b>376.00</b>	
6.	<b>POWER &amp; ELECTRICITY</b>							
	i)	Power Supply at Bungtlang 'S' Telephone Tower	5.00			5.00	5.00	Completed Satisfactorily
	ii)	Supply of Solar Energy sets	20.00			20.00	20.00	Completed Satisfactorily
		<b>TOTAL OF 6</b>	<b>25.00</b>			<b>25.00</b>	<b>25.00</b>	
7.	<b>MONITORING &amp; EVALUATION</b>		6.00			6.00	6.00	
		<b>TOTAL OF 7</b>	<b>6.00</b>			<b>6.00</b>	<b>6.00</b>	
	<b>GRAND TOTAL</b>		<b>750.00</b>			<b>750.00</b>	<b>750.00</b>	

Deputy Commissioner  
Lawngtlai District, Lawngtlai

