

**Rashtriya Sam Vikas Yojana (RSVY)**

Name of the District : Lawngtlai  
Name of the State : Mizoram  
Name of CEO/Collector of the District : C. Ralkapa  
Statement for the quarter ended : 30.9.2006

**Statement I – District Level Information**

**I. Financial and Physical Progress on quarterly basis**

**A. Details of release of funds/ installments by GoI to State Govt.**

( Rs inlaks )

Sl/No	Name of the Project	Total amount Sanctioned	Installment released during the quarter		Cumulative amount. Released to the State Govt. As at the end of reporting quarter	
			Date	Amount(Rs)	No. of Installments	Amount(Rs)
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>
	RSVY	4500.00	30.9.2006	Nil	Second	1500.00

**B. Released of funds by State Govt. to the DRDA**

Sl/No	Name of the Project	Amount Sanctioned	Cumulative amount Received from GoI	Amount released to DRDA during the quarter		Cumulative amount released to DRDA as at the end of reporting quarter	
				Date	Amount(Rs)	Amount(Rs)	Remarks
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
	RSVY	4500.00	1500.00	Nil	Nil	1500.00	The fund released was drawn in AC Bill with a limited adjustment period of two months.

**C. Released of fund by DRDA to the implementing agency**

Sl/No	Name of the Project	Amount Sanctioned	Amount received from State Govt.	Amount released to implementing agency by DRDA		Cumulative amount released to implementing agency as at the end of the reporting.	
				Date	Amount (Rs)	Amount (Rs)	Remarks
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
<b>I</b>	<b>LAND DEVELOPMENT UNDER AGRICULTURE SECTOR</b>			Exact dates cannot be given as moneys were with drawn in bulk as per sub total shown below			
	(a) By Manual						
	1) By Manual Chawngte Sub-Divn.	20.80	Nil		20.80	20.80	Completed satisfactorily
	2) By Manual Lawngtlai Sub-Divn.	3.50	Nil		3.50	3.50	Completed satisfactorily
	(b) By Machine						
	<b><u>Chawngte Sub-Division</u></b>						
	1) Silsury	4.50	Nil		4.50	4.50	Completed satisfactorily
	2) Ajasora	4.50	Nil		4.50	4.50	Completed satisfactorily
	3) Kurbalovasora	4.50	Nil		4.50	4.50	Completed satisfactorily
	4) Longpuighat, Bethbonia & Golasury	4.50	Nil		4.50	4.50	Completed satisfactorily
	<b>3. Lawngtlai Sub-Division</b>						
	1) Chamdur Valley	40.00	Nil		40.00	40.00	Completed satisfactorily
	2) Diltlang Project	5.40	Nil		5.40	5.40	Completed satisfactorily
	3) Hruitezawl	4.50	Nil		4.50	4.50	Completed satisfactorily

1	2	3	4	5	6	7	8
2	<b>Animal Health Camp</b>	1.00	Nil	17/4/2006	1.00	1.00	Completed satisfactorily
	Fishery (on going in LADC Area)						
	a) Development of fish farm 8 units	8.50	Nil	12/4/2006	8.50	8.50	Completed satisfactorily
	b) Training of fish farmer	1.50	Nil	18/4/2006	1.50	1.50	Completed satisfactorily
	Kitchen Garden	7.50	Nil		7.50	7.50	Completed satisfactorily
	<b>'A' Sub Total</b>	<b>110.70</b>			<b>110.70</b>	<b>110.70</b>	
3	<b>HUMAN DEVELOPMENT</b>						
	a) Water Reservoir (10 units) @Rs.0.20 lac)	2.00	Nil		2.00	2.00	Completed satisfactorily
	b) Extension of Nutrition Godown	5.00	Nil		5.00	5.00	Completed satisfactorily
	c) Retaining Wall below Nutrition Godown L-III	3.00	Nil	6/4/2006	3.00	3.00	Completed satisfactorily
4	<b>EDUCATIONAL BUILDINGS</b>						
	a) Borapansury H/S ( 1 unit )	5.00	Nil		5.00	5.00	Completed Satisfactorily
	b) HSS, Lawngtlai (1 unit)	10.00	Nil		10.00	10.00	Completed Satisfactorily
	c) Radhamon H/S (1 unit)	15.00	Nil		15.00	15.00	Completed Satisfactorily
	Comprehensive Govt. School 5 units @Rs.6.00	30.00	Nil		30.00	30.00	Completed Satisfactorily
	Comprehensive Govt. School 5 units @Rs.6.00	30.00	Nil		30.00	30.00	Completed Satisfactorily

<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
	<b>SCHOOL FURNITURES &amp; BUILDINGS</b>						
	a) Lower Primary School 18 Units	14.98	Nil	13/4/2006	14.98	14.98	Completed Satisfactorily
	b) Upper Primary School 20 Units	10.00	Nil	13/4/2006	10.00	10.00	Completed Satisfactorily
	c) LWA Girls Hostel at Lawngtlai-III	5.00	Nil	20/5/2006	5.00	5.00	Completed Satisfactorily
	d) Govt. Southern Public School	5.00	Nil		5.00	5.00	Completed Satisfactorily
	e) Mount Gerazim Girl Hostel	5.00	Nil		5.00	5.00	Completed Satisfactorily
	<b>‘B’ SUB TOTAL</b>	<b>139.98</b>			<b>139.98</b>	<b>139.98</b>	
	<b>SOCIAL INFRASTRUCTURE</b>						
	Information Kiosk Building at Lawngtlai	1.00	Nil		1.00	1.00	Completed Satisfactorily
	Hardware and Installation	2.50	Nil		2.50	2.50	Completed Satisfactorily
	CYLA Public Library cum Recreation Hall at Lti	20.00	Nil	16/5/2006	20.00	20.00	Completed Satisfactorily
	Playground at Saikah	10.00	Nil	16/5/2006	10.00	10.00	Completed Satisfactorily
	Bazar Shed at Borapansury 1 unit	10.00	Nil		10.00	10.00	Completed Satisfactorily
	<b>‘C’ Sub Total</b>	<b>43.50</b>			<b>43.50</b>	<b>43.50</b>	
	<b>PUBLIC HEALTH</b>						
	a) CHC Building at Lawngtlai	100.00	Nil	20/4/2006	100.00	100.00	Completed Satisfactorily
	b) Main Sub-Centre at Lawngtlai	10.00	Nil	20/6/2006	10.00	10.00	Completed Satisfactorily
	c) Health Worker Quarter 6 units	36.00	Nil	20/6/2006	36.00	36.00	Completed Satisfactorily
	d) Fridge & Sanitative	9.00	Nil		9.00	9.00	Completed Satisfactorily
	e) J.Raper Memorial Hospital	15.00	Nil	18/5/2006	15.00	15.00	Completed Satisfactorily
		<b>170.00</b>			<b>170.00</b>	<b>170.00</b>	

1	2	3	4	5	6	7	8
	<b>ROADS</b>						
	a) Vaseikai – Pandawnglui	48.82	Nil	20/4/2006	48.82	48.82	Completed Satisfactorily
	b) Chawngte ‘P’ – Sakeilui	35.00	Nil	26/5/2006	35.00	35.00	Completed Satisfactorily
	c) Internal Road Lawngtlai	50.00	Nil	26/5/2006	50.00	50.00	Completed Satisfactorily
	d) Internal Road Kamalanagar	50.00	Nil	26/5/2006	50.00	50.00	Completed Satisfactorily
	e) Black topping of Chawngte ‘P’	12.00	Nil	26/5/2006	12.00	12.00	Completed Satisfactorily
	f) Widening & Blck toping of BRTF Road to Diet, Thingkah	10.00	Nil	26/5/2006	10.00	10.00	Completed Satisfactorily
	a) Bridge between Borapansury I & II	20.00	Nil	26/5/2006	20.00	20.00	Completed Satisfactorily
	b) Bridge over Beghabekkyia River at Borapansury	7.50	Nil	26/5/2006	7.50	7.50	Completed Satisfactorily
	Constn. of R/Wall 3 units @Rs. 5.00 each	15.00	Nil	26/5/2006	15.00	15.00	Completed Satisfactorily
	Constn.of Traffic Point Bazar Crossing point	0.50	Nil	26/5/2006	0.50	0.50	Completed Satisfactorily
	Constn. of MJA building at Lawngtlai	6.00	Nil		6.00	6.00	Completed Satisfactorily
	Constn. of R/Wall at Council Veng	2.50	Nil		2.50	2.50	Completed Satisfactorily
	<b>Sub Total</b>	<b>257.32</b>			<b>257.32</b>	<b>257.32</b>	
	Extension of Power & Energy feeder line Bungtlang to Tuithumhnar	20.00	Nil	18/4/2006	20.00	20.00	Completed Satisfactorily
	<b>Sub Total</b>	<b>20.00</b>			<b>20.00</b>	<b>20.00</b>	
	<b>Monitoring</b>	<b>8.50</b>	Nil		<b>8.50</b>	<b>8.50</b>	Fully Utilised

**GRAND TOTAL = 750.00 750.00**

Deputy Commissioner,  
Lawngtlai District, Lawngtlai.

